

## 2016/2017 Capital Improvement Program

07-Nov-16 10:09

Activity Name	PROJ START	CONST FINISH	Finish	Original Duration	Budgeted Total Cost	2017						2018						2019						2020						2021																							
						J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J
<b>WATER</b>	03-Aug-04 A	10-Mar-23	10-Mar-23	6794	\$310,413,814																																																
<b>WATER DESALINATION</b>	09-Mar-15 A	04-Jan-20	03-Apr-20	1853	\$27,400,000																																																
<b>PERRIS II DESALTER</b>	09-Mar-15 A	04-Jan-20	03-Apr-20	1853	\$25,000,000	Final Design, Spec Review, Bid/Award, Construction																																															
<b>AQUASEL BRINE CONCENTRATION DEMONSTRATION</b>	31-Mar-16 A	07-Dec-18	25-Jun-19	1182	\$2,400,000	Prelim Design, Final Design, Spec Review, Bid/Award, Construction, Subst. Comp.																																															
<b>WATER FILTRATION</b>	19-Nov-15 A	01-Mar-18	30-May-18	924	\$8,300,000	Prelim Design, Final Design, Spec Review, Bid/Award, Construction, Ph 1 Testing, Subst. Comp.																																															
<b>PWFP MEMBRANE REPLACEMENT PH I</b>	19-Nov-15 A	25-Aug-17	23-Nov-17	736	\$4,150,000	Final Design, Spec Review, Bid/Award, Construction, Subst. Comp.																																															
<b>PWFP MEMBRANE REPLACEMENT PH II</b>	20-Mar-17	01-Mar-18	30-May-18	437	\$4,150,000	Final Design, Spec Review, Bid/Award, Construction, Subst. Comp.																																															
<b>WATER GROUNDWATER DEV</b>	31-Jul-12 A	10-Mar-23	10-Mar-23	4786	\$122,345,252																																																
<b>ANNUAL ALLOCATION - EXPL GW TEST HOLES</b>	08-Jul-19	30-Jun-21	30-Jun-21	724	\$200,000	FY 19/20 \$100,000, FY 20/21 \$100,000																																															
<b>WELLS 64 &amp; 65 EQUIPPING / TREATMENT</b>	07-Aug-14 A		15-Mar-17	952	\$551,250																																																
<b>WELL 38 EQUIPPING (WELL 28 REPLACEMENT)</b>	22-Sep-14 A	29-Jun-18	27-Sep-18	1467	\$3,547,500	Final Design, Spec Review, Bid/Award, Construction, Subst. Comp.																																															
<b>INDIRECT POTABLE REUSE PHASE I</b>	31-Jul-12 A	10-Mar-23	10-Mar-23	4786	\$64,943,000	Prelim Design, Final Design, Spec Review, Bid/Award, Construction, ROW Acq.																																															
<b>WELL 94 DRILLING AND TESTING</b>	01-Jun-15 A	30-Sep-17	29-Dec-17	943	\$1,300,000	Prelim Design, Spec Review, Bid/Award, Construction, ROW Acq., Subst. Completion																																															
<b>SAN JACINTO VALLEY ENHANCED RECHARGE &amp; RECOVERY PROGRAM</b>	22-Jul-13 A		31-Dec-16	1259	\$2,133,100	Prelim Design, ROW Acq., Subst. Completion																																															
<b>WELL 93 EQUIPPING</b>	31-Oct-13 A	22-Aug-16	10-Dec-16	1007	\$3,030,247	Subst. Comp.																																															
<b>WELL 65 DRILLING (WELL 44 REPLACEMENT)</b>	21-May-15 A	31-Jul-17	29-Oct-17	888	\$1,187,200	Review, Bid/Award, Construction																																															
<b>WELLS 95 &amp; 96 DRILL AND EQUIP</b>	20-Mar-15 A	16-Oct-17	14-Jan-18	1103	\$2,612,255	Construction																																															
<b>WELL 94 EQUIPPING</b>	24-Apr-17	13-Apr-19	12-Jul-19	810	\$3,016,000	Final Design, Spec Review, Bid/Award, Construction, Subst. Comp.																																															
<b>WELL 37 DRILLING AND TESTING</b>	01-Jun-15 A	01-Oct-17	30-Dec-17	944	\$1,492,500	Spec Review, Bid/Award, Install/Construct, Subst. Comp.																																															
<b>WELL 37 EQUIPPING AND DISCHARGE PIPELINE</b>	15-Sep-15 A	15-Nov-19	29-Feb-20	1629	\$3,700,000	Prelim Des, Final Design, Spec Review, Bid/Award, Construction, Subst. Comp.																																															
<b>SAN JACINTO VALLEY WELL PROPERTY IDENTIFICATION AND EVALUATION</b>	25-Jul-15 A		01-May-17	647	\$434,500	Prelim Design, ROW Acq., Subst. Comp.																																															
<b>WELL 201 DRILLING (SJ1)</b>	01-Nov-16	05-Oct-18	04-Jan-19	795	\$1,300,000	Fac Planning, Publish, Prelim Design, Spec Review, Bid/Award, Construction, ROW Acq., Subst. Comp.																																															

Data Date 30-Jun-16 / Run Date 07-Nov-16  
 ENGSCHED - 5 Yr CIP by type by prog PLN  
 TASK filters: No Z Projects, Not Cancelled, Project Start within 5 yr CIP.

### EASTERN MUNICIPAL WATER DISTRICT













# 2016/2017 Capital Improvement Program

07-Nov-16 10:09

Activity Name	PROJ START	CONST FINISH	Finish	Original Duration	Budgeted Total Cost	2017												2018												2019												2020												2021											
						J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D						
REC WTR STORAGE OPTIMIZATION DATA STUDY-PHASE I	15-Jun-15 A		08-Dec-17	907	\$198,200	Fac Planning																																																											
ALESSANDRO POND OPTIMIZATION PHASE I	01-Mar-13 A	09-Sep-17	09-Dec-17	1683	\$1,196,200	Bid/Award Construction Subst. Comp.																																																											
1384 (TEMECULA) & 1520 (PALOMAR) PZ OPERATIONAL ANALYSIS (TV-RW-001)	08-May-17	12-Apr-18	11-Jul-18	430	\$200,000	Fac. Planning Prelim Des. Final Design Spec Review Bid/Award Construction Subst. Comp.																																																											
ALESSANDRO POND OPTIMIZATION PHASE II	01-Jul-17	16-Jul-19	14-Oct-19	836	\$1,014,993	Fac. Planning Prelim Des. Final Design Spec Review Bid/Award Construction Subst. Comp. ROW Acq. Start Up																																																											
WINCHESTER POND SITE RECOVERY WELLS PH I	10-Aug-15 A	06-May-17	04-Aug-17	726	\$895,650	Review Construction Subst. Comp. ROW Acq. Subst. Comp.																																																											
REC WTR STORAGE OPTIMIZATION STUDY-PHASE II	30-Sep-16		23-Mar-18	539	\$500,000	Fac Planning Pub																																																											
WINCHESTER POND SITE RECOVERY WELLS PH II (PVRW-023)	09-Oct-20		20-Oct-21	377	\$193,741	Fac. Planning Prelim Des. Final Design																																																											
ALESSANDRO & MWD SHALLOW WELLS STUDY	18-Sep-18		19-Sep-19	367	\$200,000	Fac Planning																																																											
SUN CITY PONDS SURVEY AND GEOTECHNICAL INVESTIGATION	01-Dec-15 A		13-Nov-16	349	\$63,500	Fac Planning																																																											
<b>RECYCLED TRANSMISSION</b>	<b>11-Mar-14 A</b>	<b>12-Dec-21</b>	<b>12-Dec-21</b>	<b>2834</b>	<b>\$32,554,667</b>	P																																																											
REACH 4 BOOSTER STATION PUMP UPGRADE	23-Dec-15 A	23-Sep-18	23-Dec-18	1097	\$2,109,385	Prelim Des. Final Design Spec Review Bid/Award Construction Subst. Comp.																																																											
REC WTR SYSTEM OPTIMIZATION STUDY	06-Oct-20		10-Dec-21	430	\$300,000	Fac Planning																																																											
SKILAND POND #2 REC WTR PUMP STATION	01-Jul-20		12-Jul-21	377	\$174,012	Fac. Planning Prelim Des. Final Design																																																											
COTTONWOOD AVENUE RW PIPELINE (WEST)	16-Nov-15 A	24-Dec-17	24-Mar-18	860	\$2,050,000	Design Spec Bid/Award Construction Subst. Comp.																																																											
FRENCH VALLEY REC WTR DIST P/L EXPANSION PH I	01-Feb-16 A	22-Dec-17	22-Mar-18	781	\$1,250,000	Design Spec Bid/Award Construction Subst. Comp.																																																											
TVRWRF PARALLEL EFFLUENT PIPELINE	07-Apr-14 A	21-Jul-18	20-Oct-18	1658	\$15,000,000	Spec Bid/Award Construction Subst. Comp.																																																											
WINCHESTER RECYCLED PIPELINE AIR/VACUUM VALVES REPLACEMENT	11-Mar-14 A	13-Jan-16	31-Dec-16	689	\$300,000	ROW Acq. Subst. Comp.																																																											
LA PIEDRA RECYCLED WATER PIPELINE AND FREEWAY CROSSING	18-May-15 A	13-Aug-17	11-Nov-17	909	\$2,601,270	Bid/Award Construction Subst. Comp.																																																											
FLOW AND SALINITY MONITORING ASSESSMENT	30-Sep-16		27-Jun-17	271	\$100,000	Fac Planning																																																											
INDIAN AVENUE RW DISTRIBUTION PIPELINE	08-Dec-19	12-Dec-21	12-Dec-21	736	\$2,970,000	Fac. Planning Prelim Des. Final Design Spec Review Bid/Award Construction ROW Acq.																																																											
WINCHESTER RW PIPE CORROSION PROTECTION (PVRW-024)	30-Sep-16	05-Oct-18	03-Jan-19	826	\$1,000,000	Fac. Planning Prelim Des. Final Design Spec Review Bid/Award Construction ROW Acq. Subst. Comp.																																																											
RW SECONDARY DISTRIBUTION STUDY (PVRW-024)	03-Apr-17		03-Apr-18	366	\$200,000	ROW Acq. Fac. Planning																																																											

Data Date 30-Jun-16 / Run Date 07-Nov-16  
 ENGSCHED - 5 Yr CIP by type by prog PLN  
 TASK filters: No Z Projects, Not Cancelled, Project Start within 5 yr CIP.

## EASTERN MUNICIPAL WATER DISTRICT



